









ID	Task Name	Duration	Start	Finish	1, '12							Jan 8, '12							Jan 15, '12								
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F				
1	3 Wk Look ahead LOSOS	15 days	Mon 1/2/12	Fri 1/20/12																							
2	1-2-2012 to 1-20-2012	15 days	Mon 1/2/12	Fri 1/20/12																							
3	Frame overhangs	5 days	Mon 1/16/12	Fri 1/20/12																							
4	Frame interior Continuous	15 days	Mon 1/2/12	Fri 1/20/12																							
5	Plumbing rough Continuous	15 days	Mon 1/2/12	Fri 1/20/12																							
6	HVAC rough Continuous	15 days	Mon 1/2/12	Fri 1/20/12																							
7	Elec rough Continuous	15 days	Mon 1/2/12	Fri 1/20/12																							
8	Roofing Start	15 days	Fri 1/6/12	Thu 1/26/12																							
9	Air Vapor Barrier WALLS	5 days	Mon 1/2/12	Fri 1/6/12																							
10	Exterior wall substrate	15 days	Mon 1/2/12	Fri 1/20/12																							
11	Window install	15 days	Fri 1/6/12	Thu 1/26/12																							
12	Overhead doors small	5 days	Mon 1/9/12	Fri 1/13/12																							
13	Curtain wall	10 days	Mon 1/16/12	Fri 1/27/12																							
14	Elevator Rail supports	5 days	Mon 1/16/12	Fri 1/20/12																							

Project: 3 week look ahead 1-2-2011 t  
Date: Wed 1/4/12

Task  Milestone  External Tasks   
 Split  Summary  External Milestone   
 Progress  Project Summary  Deadline 