

ID		Task Name	Duration	Start	Finish	26, '12							Mar 4, '12							Mar 11, '12						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
1		3 Wk Look ahead LOSOS	15 days	Mon 2/27/12	Fri 3/16/12																					
2		2-27-2012 to 3-16-2012	15 days	Mon 2/27/12	Fri 3/16/12																					
3		Plumbing rough Continuous	15 days	Mon 2/27/12	Fri 3/16/12																					
4		HVAC rough Continuous	15 days	Mon 2/27/12	Fri 3/16/12																					
5		Fan boxes 2nd floor	4 days	Mon 2/27/12	Thu 3/1/12																					
6		Fan boxes 1st floor	8 days	Thu 3/1/12	Mon 3/12/12																					
7		Fan box MEP Rough	12 days	Thu 3/1/12	Fri 3/16/12																					
8		Elec rough Continuous	15 days	Mon 2/27/12	Fri 3/16/12																					
9		Ready for transformer turn on	1 day	Fri 3/2/12	Fri 3/2/12																					
10		Permanent temp power ready	15 days	Mon 2/27/12	Fri 3/16/12																					
11		Sprinkler rough	15 days	Mon 2/27/12	Fri 3/16/12																					
12		Roofing detailing and penetrations	2 days	Wed 3/7/12	Thu 3/8/12																					
13		AVB at overhang	5 days	Mon 3/5/12	Fri 3/9/12																					
14		Exterior wall insul	15 days	Mon 2/27/12	Fri 3/16/12																					
15		Exterior wall wood furring	5 days	Mon 2/27/12	Fri 3/2/12																					
16		Window install at HIBAY	5 days	Mon 2/27/12	Fri 3/2/12																					
17		Curtain wall framing CW 3 and 4	10 days	Mon 3/5/12	Fri 3/16/12																					
18		Curtain wall glazing CW3 and 4	5 days	Mon 3/12/12	Fri 3/16/12																					
19		ACM panels at windows	15 days	Mon 2/27/12	Fri 3/16/12																					
20		Wood Siding	15 days	Mon 2/27/12	Fri 3/16/12																					
21		1st floor inspections	5 days	Mon 3/5/12	Fri 3/9/12																					
22		Sheet rock 2nd floor	5 days	Mon 2/27/12	Fri 3/2/12																					
23		Wall taping and sanding 2nd floor	10 days	Mon 3/5/12	Fri 3/16/12																					
24		Sheet rock 1st floor Continuos	5 days	Mon 3/12/12	Fri 3/16/12																					
25		Mono rail install	5 days	Mon 3/5/12	Fri 3/9/12																					
26		Bridge crane	5 days	Mon 3/12/12	Fri 3/16/12																					

Project: 3 week look ahead 2-27-2012
Date: Thu 3/1/12


Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

