




ID		Task Name	Duration	Start	Finish	29, '12							May 6, '12							May 13, '12						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
1		3 Wk Look ahead LOSOS	15 days	Mon 4/30/12	Fri 5/18/12																					
2		4-30-2012 to 5-18-2012	15 days	Mon 4/30/12	Fri 5/18/12																					
3		Plumbing rough PH Gas and Lab Air	10 days	Mon 4/30/12	Fri 5/11/12																					
4		HVAC Rough PH	5 days	Mon 4/30/12	Fri 5/4/12																					
5		Elec rough penthouse	10 days	Mon 4/30/12	Fri 5/11/12																					
6		Roofing detailing and penetrations .	10 days	Mon 4/30/12	Fri 5/11/12																					
7		C W Stair Towers pressure plates and closure	10 days	Mon 4/30/12	Fri 5/11/12																					
8		Metal panels Building	5 days	Mon 4/30/12	Fri 5/4/12																					
9		Metal panels Stairs	5 days	Mon 4/30/12	Fri 5/4/12																					
10		Roof screen	1 day	Mon 4/30/12	Mon 4/30/12																					
11		Wood Siding	1 day	Mon 4/30/12	Mon 4/30/12																					
12		Bridge wood walkway	8 days	Mon 4/30/12	Wed 5/9/12																					
13		Canopies	10 days	Mon 4/30/12	Fri 5/11/12																					
14		Sheet rock elevator fronts	5 days	Mon 4/30/12	Fri 5/4/12																					
15		Sheet rock stair 2 East	8 days	Wed 5/2/12	Fri 5/11/12																					
16		Prime paint	10 days	Mon 4/30/12	Fri 5/11/12																					
17		Mask and Paint exposed ceilings	15 days	Mon 4/30/12	Fri 5/18/12																					
18		Start floor prep	12 days	Thu 5/3/12	Fri 5/18/12																					
19		Start flooring	5 days	Mon 5/7/12	Fri 5/11/12																					
20		Elevator install	15 days	Mon 4/30/12	Fri 5/18/12																					
21		Shade pocket install	5 days	Tue 5/1/12	Mon 5/7/12																					
22		Ceiling grid 2nd floor At elevators and south entrance	5 days	Mon 5/7/12	Fri 5/11/12																					
23		Ceiling grid 1st floor	10 days	Mon 4/30/12	Fri 5/11/12																					
24		Ceiling install in grid MEP	10 days	Mon 4/30/12	Fri 5/11/12																					
25		Mill work upper cabinets and shelves.	10 days	Mon 5/7/12	Fri 5/18/12																					
26		Interior glazing	5 days	Mon 5/14/12	Fri 5/18/12																					
27		Sprinkler service work.	5 days	Mon 5/7/12	Fri 5/11/12																					
28		Equipment tie ins	10 days	Mon 4/30/12	Fri 5/11/12																					
29		Equipment start ups	5 days	Mon 5/14/12	Fri 5/18/12																					
30		Site work	10 days	Wed 5/2/12	Tue 5/15/12																					
31		Sidewalks	5 days	Mon 5/14/12	Fri 5/18/12																					

Project: 3 week look ahead 4-30- 2012
Date: Thu 5/3/12


Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline



						29, '12							May 6, '12							May 13, '12						
ID		Task Name	Duration	Start	Finish	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
32		Landscaping	5 days	Mon 5/14/12	Fri 5/18/12																					



Project: 3 week look ahead 4-30- 2012
 Date: Thu 5/3/12

Task 
 Split 
 Progress 

Milestone 
 Summary 
 Project Summary 

External Tasks 
 External Milestone 
 Deadline 