









ID	Task Name	Duration	Start	Finish	Nov 13, '11							Nov 20, '11						
					W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	3 Wk Look ahead LOSOS	15 days	Mon 11/7/11	Fri 11/25/11	[Task bar]													
2	11-7 to 11-25	15 days	Mon 11/7/11	Fri 11/25/11	[Task bar]													
3	Weld galvy roof screen	1 day	Mon 11/7/11	Mon 11/7/11	[Task bar]													
4	Stud framing layout	15 days	Mon 11/7/11	Fri 11/25/11	[Task bar]													
5	Frame exterior	15 days	Mon 11/14/11	Fri 12/2/11	[Task bar]													
6	Radiant Heat 10/3	5 days	Mon 11/7/11	Fri 11/11/11	[Task bar]													
7	Placing mesh , rebar and concrete at SOG.	5 days	Mon 11/14/11	Fri 11/18/11	[Task bar]													
8	Prep for trans pad	5 days	Mon 11/14/11	Fri 11/18/11	[Task bar]													
9	Fire proofing	1 day	Tue 11/8/11	Tue 11/8/11	[Task bar]													
10	Plumbing rough Continuous	15 days	Mon 11/14/11	Fri 12/2/11	[Task bar]													
11	HVAC rough Continuous	15 days	Mon 11/14/11	Fri 12/2/11	[Task bar]													
12	Elec rough Continuous	15 days	Mon 11/14/11	Fri 12/2/11	[Task bar]													
13	Site elec , tele , lights , gas , generator , wash master UG	5 days	Mon 11/14/11	Fri 11/18/11	[Task bar]													
14	Sub grade parking	5 days	Mon 11/21/11	Fri 11/25/11	[Task bar]													
15	Gravel parking lot	5 days	Mon 11/21/11	Fri 11/25/11	[Task bar]													
16	Binder	3 days	Mon 11/28/11	Wed 11/30/11	[Task bar]													

Project: 3 week look ahead 11-7 to 11-25
Date: Wed 11/9/11

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	