

ID	Task Name	Duration	Start	'11							Dec 11, '11							Dec 18, '11						
				M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
1	3 Wk Look ahead LOSOS	15 days	Mon 12/5/11																					
2	12-5 to 12-23	15 days	Mon 12/5/11																					
3	Frame exterior WALLS	7 days	Mon 12/5/11																					
4	Frame overhangs	10 days	Fri 12/9/11																					
5	Frame interior Continuous	15 days	Mon 12/5/11																					
6	Install stairs misc metal	1 day	Mon 12/5/11																					
7	Place stairs and equipment pads.	5 days	Mon 12/12/11																					
8	Prep for trans pad	1 day	Mon 12/5/11																					
9	Set Trans pad	1 day	Mon 12/5/11																					
10	Plumbing rough Continuous	15 days	Mon 12/5/11																					
11	HVAC rough Start - Continuous	15 days	Mon 12/5/11																					
12	Elec rough Continuous	15 days	Mon 12/5/11																					
13	Site lighting, Pump Chamber power and c	3 days	Mon 12/5/11																					
14	Sub grade parking	4 days	Mon 12/5/11																					
15	Gravel parking lot	5 days	Mon 12/5/11																					
16	Binder	3 days	Sat 12/10/11																					
17	Roofing Start	1 day	Fri 12/16/11																					
18	Exterior sheathing WALLS	7 days	Mon 12/5/11																					
19	Air Vapor Barrier WALLS	15 days	Mon 12/5/11																					
20	Exterior wall substrate	17 days	Tue 12/6/11																					
21	Window install	15 days	Tue 12/13/11																					

Project: 3 week look ahead 12-5 to 12
Date: Thu 12/8/11

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	