

ID	Task Name	Duration	Start	Sep 11, '11	Sep 18, '11	Sep 25, '11	Oct 2, '11	Oct 9, '11	Oct 16, '11	Oct 23, '11	Oct 30, '11	Nov 6, '11
1	3 Wk Look ahead LOSOS	15 days	Mon 9/19/11	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
2	9-19 to 10-7	15 days	Mon 9/19/11									
3	Erect Steel	15 days	Tue 9/13/11									
4	Decking and shear studa	20 days	Wed 9/14/11									
5	Perimeter rebar welding	11 days	Wed 9/21/11									
6	Slab rebar and Mesh	10 days	Mon 10/3/11									
7	2nd floor deck placement	5 days	Mon 10/3/11									
8	Roof Deck Placement	5 days	Mon 10/10/11									
9	Raceway conduit in hi bay slab and underground elec	2 days	Mon 10/10/11									
10	Process waste underground 9/19/9/24	1 day	Mon 9/19/11									
11	Subgrade Slab on Grade	3 days	Wed 10/12/11									
12	Elec underground Building	10 days	Mon 10/10/11									
13	Gravel for SOG	4 days	Mon 10/24/11									
14	Insulate SOG	5 days	Mon 10/24/11									
15	Radiant Heat 10/3	5 days	Mon 10/31/11									
16	Placing mesh , rebar and concrete at SOG.	10 days	Mon 10/31/11									
17	Water and Fire to building	1 day	Tue 9/20/11									
18	Pressure test and flush Water and Fire service.	5 days	Mon 9/26/11									
19	Off site Elec/ start	15 days	Wed 9/14/11									
20	Natural Gas service on site.	3 days	Mon 10/3/11									

Project: 3 week look ahead 9-19 to 10
Date: Wed 9/21/11

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline

