



























ID		Task Name	Duration	Start	Finish	y 27, '12							Jun 3, '12							Jun 10, '12						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
1		3 Wk Look ahead LOSOS	15 days	Mon 5/28/12	Fri 6/15/12																					
2		5-28-2012 to 6-15-2012	15 days	Mon 5/28/12	Fri 6/15/12																					
3		Ceiling , Lights, R and G, Snorkels	10 days	Mon 5/28/12	Fri 6/8/12																					
4		City above ceiling inspections	10 days	Mon 5/28/12	Fri 6/8/12																					
5		Ceiling tile install	10 days	Mon 6/4/12	Fri 6/15/12																					
6		Roofing detailing and penetrations .	10 days	Mon 5/28/12	Fri 6/8/12																					
7		Canopy roofing	10 days	Mon 5/28/12	Fri 6/8/12																					
8		C W Stair Towers pressure plates and closure	10 days	Mon 5/28/12	Fri 6/8/12																					
9		Exterior punchlist	10 days	Mon 5/28/12	Fri 6/8/12																					
10		Prime paint	5 days	Mon 5/28/12	Fri 6/1/12																					
11		Prime paint HIBAY Ceiling	5 days	Mon 6/11/12	Fri 6/15/12																					
12		Finish paint.	10 days	Mon 5/28/12	Fri 6/8/12																					
13		Finish paint HIBAY	5 days	Mon 6/18/12	Fri 6/22/12																					
14		Mask and Paint exposed ceilings, low	5 days	Mon 5/28/12	Fri 6/1/12																					
15		HIBAY lights and teledata	5 days	Mon 6/4/12	Fri 6/8/12																					
16		floor prep VCT and Sheet Vinyl	1 day	Mon 5/28/12	Mon 5/28/12																					
17		VCT 1st floor small offices	5 days	Mon 6/11/12	Fri 6/15/12																					
18		Carpet install	1 day	Fri 6/15/12	Fri 6/15/12																					
19		Rubber stair 1 and 2	5 days	Mon 6/11/12	Fri 6/15/12																					
20		Elevator install	3 days	Mon 5/28/12	Wed 5/30/12																					
21		elevator adjustment	5 days	Mon 6/4/12	Fri 6/8/12																					
22		Firearm pretest	7 days	Thu 6/7/12	Fri 6/15/12																					
23		Sprinkler pretest	7 days	Thu 6/7/12	Fri 6/15/12																					
24		Shade pocket install	5 days	Mon 6/4/12	Fri 6/8/12																					
25		Security cage and toilet partitions	10 days	Mon 6/4/12	Fri 6/15/12																					
26		Mill work install	15 days	Mon 5/28/12	Fri 6/15/12																					
27		Equipment tie ins	5 days	Mon 5/28/12	Fri 6/1/12																					
28		Equipment start ups	10 days	Mon 5/28/12	Fri 6/8/12																					
29		Lab casework Gibson	5 days	Mon 6/4/12	Fri 6/8/12																					
30		Lab casework Lista	14 days	Tue 5/29/12	Fri 6/15/12																					
31		MEP Casework tie ins	10 days	Mon 6/4/12	Fri 6/15/12																					

Project: 3 week look ahead 5-28- 2012
Date: Wed 5/30/12


Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline



ID		Task Name	Duration	Start	Finish	y 27, '12							Jun 3, '12							Jun 10, '12						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
32		Bridge rail	5 days	Mon 6/11/12	Fri 6/15/12																					
33		Final clean	1 day	Fri 6/15/12	Fri 6/15/12																					
34		Site work	5 days	Mon 6/4/12	Fri 6/8/12																					
35		Sidewalks	5 days	Mon 6/4/12	Fri 6/8/12																					
36		Landscaping	14 days	Tue 5/29/12	Fri 6/15/12																					

Project: 3 week look ahead 5-28- 2012

Date: Wed 5/30/12

Task

Split

Progress







Milestone

Summary

Project Summary







External Tasks

External Milestone

Deadline





