PERFORMANCE PROGRESS REPORT SF-PPR

				Pa 1	ge	of 5 Pages	
Which Report is Submitted Num			deral Grant or Other Identifying er Assigned by Federal Agency		3a. DUNS Number 001766682		
National Institute of Standards and Technology (NIST)		60NANB10D031			3b. EIN 04-210580		
4. Recipient Organization (Name and complete address including zip code)					Recipient Identifying Number or Account Number		
Woods Hole Oceanographic Institution 183 Oyster Pond Road							
Woods Hole, MA 02543					2519883 490031SP		
6. Project/Grant Period 7. Reporting Period End Date					8. Final Report? Yes No		
Start Date: (Month, Day, Year)	End Date: (Month, E	(Month, Day, Year)		9. Report Frequency ☐ annual ☐ semi-annual ☑ guarterly ☐ other			
02/01/2010	01/31/2010		03/31/2010		(If other, describe:		
10. Performance Narrative (attach performance narrative as instructed by the awarding Federal Agency)							
(Please see attached documents)							
11. Other Attachments			as needed or as instruc				
12. Certification: I certify for performance of activity	to the best of m ies for the purpo	y knowle oses set f	dge and belief that this orth in the award docւ	s report is ıments.	s correct a	and complete	
12a. Typed or Printed Name and Title of Authorized Certifying Official 12c. T extensi				. Telephor	ephone (area code, number and n) 9 2702		
Director of Facilities and Services					nail Address		
				rette@wh	e@whoi.edu		
12b. Signature of Authorized	Yea		te Report Submitted (Month, Day, 3, 2010				
			13.	Agency u	se only		

NIST Grant # 60NANB10D031
WHOI Project Number 49003100
Laboratory of Ocean Sensors and Observing Systems (LOSOS)
Progress Report 1 – 1st Quarter 2010
Date: April 7, 2010.

Overall Project Baseline

The Woods Hole Oceanographic Institution (WHOI) received funding from NIST to construct a Laboratory for Ocean Sensors and Observing Systems (LOSOS). LOSOS will be an interdisciplinary center for scientists and engineers developing the next generation of sensors and supporting technology for ocean observation. It will specifically support the Ocean Observatories Initiative (OOI), the Martha's Vineyard Coastal Observatory (MVCO), the Ocean Bottom Seismometer Instrument Pool (OBSIP) and the Environmental Sample Processor (ESP) lab. We are planning for a 21,000 sq. ft. building on the WHOI Quissett Campus. The preliminary program was developed in close consultation with the intended users. The preliminary site and floor plans have been developed and the project costs estimated and these assumptions will be completely tested and fully vetted now that funding has been received for the project. All aspects of the building function and operation, including sustainability and green construction will be thoroughly reviewed and updated throughout the project.

Update of Significant Results in Period

The focus of this quarter has been on obtaining the necessary permits for the project. We identified all the permits required and the processes to obtain them.

These include: a permit from the Cape Cod Commission (CCC); a Massachusetts Endangered Species Act (MESA) review by the Natural Heritage and Endangered Species Program; a Building Permit under the Massachusetts State Building Code; an approval by the Department of Environmental Protection to increase the discharge of sanitary and process wastewater to respective wastewater treatment systems.

We have engaged the following firms to assist in the process: Ament and Ament as Attorneys; Holmes and McGrath as Civil Engineer and LEC Environmental Consultants as environmental engineers for this portion of the project.

The following NIST Documentation required for the project are in process including: Completion of the Certificate as to Project Site, Rights of Way and Easements; the completion of the Covenant of Purpose, Use and Ownership and the completion of the Environmental Questionnaire and Checklist. We developed the following for the prospective Architectural and Construction Management firms: a Statement of Qualifications (SOQ) and a Request for Proposal (RFP). We advertized the project and are reviewing SOQ's received from prospective offerors.

We began construction of the project sign and WHOI employees have taken the fraud prevention training. We are developing a traffic study required by CCC and are reviewing the flow data for the sanitary and process waste water treatment plants with respect to handling the increased additional wastewater load from the building.

Milestones

Please see attached milestones chart (Work Breakdown Structure)

Technical Progress - Summary

- Identified all the permits required and the processes to obtain them.
- Engaged the Attorney, a Civil Engineer and an Environmental Engineer to assist
 in completing the NIST documentation as well as engaged a Traffic Engineer and
 along with the other firms will begin researching and preparing the project
 documentation for the Cape Cod Commission.
- Developed a Statement of Qualifications (SOQ) and a Request for Proposal (RFP) for prospective offerors.
- We advertized the project in Dodge Reports to generate interest in the project from prospective architectural and construction management firms
- Began construction of the project sign
- Employees have taken the fraud prevention training
- Developing a traffic study to evaluate the impact of traffic as a result of the project
- Reviewing the flow data from the sanitary and process waste water treatment plants

Technical Progress - Implications

The competitive process for selecting the architect and construction manager is a critically important one and will take a few months to complete to ensure an open, fair and competitive process. As such, the project start date will be delayed.

Technical Progress – Current Status

The project is underway and reasonable, steady progress is being realized. The desired occupancy date for the building is June 2012. We have ample time to meet that date.

Technical Progress – Mitigation of Risks

We have placed significant emphasis on developing the required documentation and a deliberate process to ensure an open, fair and fully competitive process for selecting the architect and construction manager. The results of this effort are expected to provide us with fully qualified candidates to professionally handle the breath, depth and complexity of our proposed building which will prove very beneficial in mitigating risks throughout the project.

Summary of Proposed Changes

We desire to include additional program in the building not originally included in our proposal to NIST. The Environmental Sample Processor (ESP) lab will develop instrumentation and procedures for the genetic identification of marine organisms and for clarifying their role in the biogeochemical cycle. The program includes a laboratory of approximately 500 square feet and two supporting offices of 125 square feet each.

Problems and Opportunities

Problems - None

Opportunities - Given the depressed economy and the current state of the construction industry, we may benefit from reduced construction costs which will provide an opportunity to add value or scope to the overall project. As such, we may have the opportunity to add the ESP lab without a significant increase in overall project cost.

Organizational Issues

None

Upcoming Meetings and Project Events

Meetings

We expect programming meetings with each of the user groups to continue over the next few months.

Project events

A ceremonial groundbreaking event is planned when all NIST, NOAA and WHO! officials can find a mutually convenient date and time.

Respectfully submitted

Ernest G. Charette

